

Minutes of Meeting between M/s AEML and participating vendors of 11kV RMU and tender during Prebid Meeting held on 03.07.18 at Devadas Lane, Borivali West Office.

Reference Tender Doc No: AEML/MDB/2019-20/28 for Supply & Supervision of Installation, Testing and Commissioning of 11kV RMU with FRTU and FRTU Testing and commissioning with Control Center.

Members Present:

AEML

1. Ashish Nema - CES
2. Rajendrasing Girase - CES
3. Ketan Bhagat – CPG
4. Kamlesh Nawdeti- CPG
5. Damdodar Sahasrabuddhe - CES
6. Yogesh B. Deshmukh – CES

Vendors

11 KV RMU:

1. All 11 kV RMUs shall be front cable entry and FRTU front access only.
2. Enclosure shall be GI., packing suitable for outdoor storage for 18 months.
3. BoQ shall be as follows:

Material Code	Material Description	UOM	Capex PR Qty	Delivery Start	Delivery End
2100113333	RNG MAIN UNT,FRTU CBNT,1C+2I, I/D, N-EXT	Nos	118	Dec-19	Mar-20
2100113334	RNG MAIN UNT, FRTU CBNT,2C+2I, I/D, N-EXT.	Nos	21	Dec-19	Mar-20

4. Filled Type test review Format (Annexure A) to be submitted.
5. New vendor to submit filled vendor registration format.
6. Only approved FRTU during evaluation shall be offered post PO.
7. Conformal coated FRTU shall be offered with supporting certificates for review
8. FRTU compliance report shall be submitted. Refer Annexure B
9. Line metering and FCB is excluded from tender, single phase supply in scope of customer
10. HG Antenna not in scope of supply, qualification criteria can be reviewed at the time of evaluation,

11. Non approved makes of components, if offered shall be reviewed with type test of product.
12. Battery supply shall be at the time of ITC. Separate line item for supply of battery is requested by Vendor. Based on the current experience of RMU supply, AEML requested Vendor to explore similar option to avoid separate billing and consider the cost in RMU supply only. Dispatch clearance shall mention "RMU without battery, battery to be installed at site.

Submission date for all the bids shall be strictly as per Tender publication.

Pre-bid meeting with vendor carried out on 17th July-19 at AEML DDL, Borivali office

Following queries clarified during meeting –

13. VPIS / FPI / charger / relay / FRTU / Modem shall be as per approved makes from specification
14. LBS and CB Mechanical and Electrical endurance class and ratings shall be as per specification
15. Vendor to submit overall GA for RMU and FRTU panel.